

आई0पी0डी0एस0 योजना (भारत सरकार) के अन्तर्गत कराये गये कार्यों की प्रगति

जनपद कानपुर देहात

(नोडल विद्युत विभाग)

दिनांक : 22.06.17

| | PUKHRAVA | | | | | RANIA | | | | | Total |
|---------------------------------|----------|----------|----------|----------|------|----------|----------|-----------|--------|-------|-------|
| | AKBARPUR | AMRAUDHA | SIKANDRA | PUKHRAYA | RORA | DERAPIUR | JHINJHAK | RASOLABAD | SHIVLI | | |
| 8.5 Mtr PCC Pole | 440 | 241 | 306 | 640 | 320 | 262 | 380 | 430 | 0 | 3019 | |
| Progress(nos) | 161 | | 88 | 60 | | | | | | 309 | |
| 9 Mtr STP | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| Progress(nos) | | | | | | | | | | 0 | |
| DP on 11Mtr STP | 20 | 11 | 13 | 22 | 16 | 8 | 22 | 21 | 12 | 145 | |
| Progress(nos) | 1 | | | 10 | 9 | | | 25 | | 45 | |
| 11mtr single STP | 125 | 131 | 128 | 358 | 198 | 139 | 236 | 261 | 0 | 1576 | |
| Progress(nos) | 22 | | 20 | 73 | 173 | | | 250 | | 538 | |
| 13mtr STP | 0 | 0 | 2 | 0 | 4 | 2 | 4 | 4 | 0 | 16 | |
| Progress(nos) | | | | | | | | 4 | | 4 | |
| 100 KVA DTR | 15 | 8 | 10 | 17 | 12 | 6 | 17 | 16 | 0 | 101 | |
| Progress(nos) | | | | | | | | | | 0 | |
| 250KVA Plinth | 5 | 3 | 3 | 5 | 4 | 2 | 5 | 5 | 0 | 32 | |
| Progress(nos) | | | | 2 | | | | | | 2 | |
| 250 kva DTR | 5 | 3 | 3 | 5 | 4 | 2 | 5 | 5 | 0 | 32 | |
| Progress(nos) | | | | 2 | | | | | | 2 | |
| Augmentation from 5 to 10 mva | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | |
| Progress(nos) | 1 | | | | | | | | | 1 | |
| 11kv new line on dog | 3.86 | 5.15 | 4.31 | 13.03 | 6.87 | 4.68 | 8.86 | 7.91 | 0 | 54.67 | |
| Progress(ckm) | | | | | | | | | | 0 | |
| 11kv line reconductoring | 15.94 | 3.23 | 3.61 | 11.39 | 6.84 | 3 | 11.16 | 10.55 | 0 | 65.72 | |
| Progress(ckm) | | | | 0.25 | | | | | | 0.25 | |
| 11kv line strengthening | 1 | 0 | 1 | 1 | 1 | 1 | 1 | 1 | 0 | 7 | |
| Progress(ckm) | | | | | | | | | | 0 | |
| LT New line on 120 sqm ABC | 8.18 | 2.2 | 2.86 | 3.64 | 3.02 | 0.57 | 3.05 | 3.3 | 0 | 26.82 | |
| Progress(km) | | | | 0.5 | | | | | | 0.5 | |
| LT Reconductoring by 120sqm ABC | 6.09 | 1.06 | 5.14 | 5.4 | 3.5 | 1.91 | 4 | 1.34 | 0 | 28.44 | |
| Progress(km) | 0.07 | | | 0.53 | | | | | | 0.6 | |
| LT New line on 95sqm ABC | 9.05 | 5.39 | 8.73 | 12.83 | 8.34 | 5.56 | 8.92 | 12.01 | 0 | 70.83 | |
| Progress(km) | | | | | | | | | | 0 | |
| LT reconductoring by 95sqm ABC | 7.6 | 2.53 | 4.76 | 11.09 | 3.98 | 3.83 | 9 | 3.27 | 0 | 46.06 | |
| Progress(km) | | | | | | | | | | 0 | |
| 400 kva Trolley mounted DTR | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 0 | 8 | |
| Progress(nos) | | | | | | | | | | 0 | |
| 33kv line reconductoring | 0 | 0 | 0 | 0 | 0 | 0 | 7.02 | 8.84 | 0 | 15.86 | |
| Progress(km) | | | | | | | | | | 0 | |
| 33kv line guarding | 1 | 1 | 0.5 | 1 | 1 | 0.5 | 1 | 1 | 0 | 7 | |
| Progress(nos) | | | | | | | | | | 0 | |
| R & M of 33/11kv s/s | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 0 | 8 | |
| Progress(nos) | | | | | | | | | | 0 | |

Handwritten signature and stamp:
 Engineer
 Distribution Division
 Electricity Sukhrayan